COMPLETION REPORT

1	Name of the work	Estimate.)Reserve fund for Emergency Works (Improvements to prayer ground of Govt. high school near Kalasthi nagar in Dasarahalli) in Dasarahalli Ward No. 15
2	Sanctioned Estimate No. & Date	EE/D2/TS66/15-16 D-4-1-16
3	Head of Account which is chargeable	1471
4	Instrument Order NO. & Date	EE/D-2/W.O 33 24-3-2016
5	Name Of Contractor	Sri. N. Shivananda, # 35, 2nd Cross, Defence Colony, Hesaraghatta Main road, Bagalagunte Bangalore-560073.
6 a	Time Stipulated for Completion of work	90 day
b	Delay in Exculpation of Work	—
7	Measurement recorded in	MB 4141 P-05/to 54
8	Check Measurement of the Asst	
9	Name of the office/official in charge of the work	H.M. parameswarappa
10	a) Asst. Eng/junior Eng	H.M. parameswarappa
	b) Asst. Exe Engineer	Rangaswamy

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
15.07 Lacs	1352823.30	-	147177.0

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

ASSIATANT EXECUTIVE ENGINEER

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-57.